

(様式1)

## 香取市 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(単位:千円)

香取市 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	0	0
	H24	460,930	164,794
	H25	92,120	359,929
	H26	175,075	174,498
	H27	3,978,442	2,708,923
	H28	13,827	30,853
	H29	0	14,980
	H30	0	12,799
	H31	0	12,252
H32	0	11,370	
合計	4,720,394	3,490,398	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	4,720,394	0	3,490,398	1,229,996

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	0	0
	H24	168,750	103,770
	H25	52,500	47,163
	H26	6,937	32,792
	H27	0	0
	H28	0	0
	H29	0	0
	H30	0	0
	H31	0	0
H32	0	0	
合計	228,187	183,725	

## &lt;交付実績&gt;

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和元年度事業分まで) A	事業間流用増減額 (令和元年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	3,490,398	4,720,394	0	0	1,229,996
都道府県交付分	183,725	228,187	0	0	44,462
合計	3,674,123	4,948,581	0	0	1,274,458

※令和元年度末までに執行が可能な実績として、令和元年度事業分までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式1)

(集計用)

# 香取市 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(国費ベース、千円)

## <市町村交付分>

年度	交付額	事業間 流用額	契約額	執行残額	取崩額 (基金造成型)	支出額 (単年度型)	国庫 返還額
H23	0	0	0	0	0	0	0
H24	460,930	0	164,794	296,136	82,968	0	0
H25	92,120	0	359,929	▲ 267,809	424,811	0	0
H26	175,075	0	174,498	577	45,942	0	0
H27	3,978,442	0	2,708,923	1,269,519	1,405,255	0	0
H28	13,827	0	30,853	▲ 17,026	1,480,021	0	0
H29	0	0	14,980	▲ 14,980	14,980	0	1,223,860
H30	0	0	12,799	▲ 12,799	12,799	0	0
H31	0	0	12,252	▲ 12,252	12,252	0	351
H32	0	0	11,370	▲ 11,370	11,370	0	5,785
合計	4,720,394	0	3,490,398	1,229,996	3,490,398	0	1,229,996

## <参考> 道県交付分(うち、当該市町村分)

年度	交付額	事業間 流用額	契約額	執行残額	取崩額 (基金造成型)	支出額 (単年度型)	国庫 返還額
H23	0	0	0	0	0	0	0
H24	168,750	0	103,770	64,980	37,915	0	0
H25	52,500	0	47,163	5,337	113,019	0	0
H26	6,937	0	32,792	▲ 25,855	32,791	0	0
H27	0	0	0	0	0	0	44,462
H28	0	0	0	0	0	0	0
H29	0	0	0	0	0	0	0
H30	0	0	0	0	0	0	0
H31	0	0	0	0	0	0	0
H32	0	0	0	0	0	0	0
合計	228,187	0	183,725	44,462	183,725	0	44,462

(様式2C)

香取市 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	備考									
1	C-1-1-	農山漁村地域復興基盤総合整備事業(復興基盤総合整備事業)	香取市石納・野間谷原	県	県	直接	完了	304,250	24 ~ 26	H23				0	25年1月、家屋事前調査発注、25年2月完了。													
										H24	168,750		103,770	64,980	25年1月、用水路工事発注、26年3月完了。	37,915												
										H25	52,500		47,163	5,337	25年12月用水路付帯工事発注、26年3月完了。	113,019												
										H26	6,937		32,792	▲25,855	26年6月用水路付帯工事(舗装)ほか発注、27年3月完了。	32,791												
										H27	0		0	0														
										H28	0		0	0				44,462										
										H29	0		0	0														
										H30	0		0	0														
										H31	0		0	0														
										H32	0		0	0														
										累計	228,187	0	183,725	44,462		183,725	0	44,462										
										C-	-	-	-	-	-	-	-	~	H23	0	0	0	0					
																			H24	0	0	0	0					
																			H25	0	0	0	0					
H26	0	0	0	0																								
H27	0	0	0	0																								
H28	0	0	0	0																								
H29	0	0	0	0																								
H30	0	0	0	0																								
H31	0	0	0	0																								
H32	0	0	0	0																								
累計	0	0	0	0		0	0	0																				
市町村 交付分	各年度 別合計	H23	0	0	0	0																						
		H24	0	0	0	0																						
		H25	0	0	0	0																						
		H26	0	0	0	0																						
		H27	0	0	0	0																						
		H28	0	0	0	0																						
		H29	0	0	0	0																						
		H30	0	0	0	0																						
		H31	0	0	0	0																						
		H32	0	0	0	0																						
		0	市町村交付分 計	0	0	0	0		0	0																		
		都道府 県交付分	各年度 別合計	H23	0	0	0	0																				
				H24	168,750	0	103,770	64,980		37,915	0																	
				H25	52,500	0	47,163	5,337		113,019	0																	
H26	6,937			0	32,792	▲25,855		32,791	0																			
H27	0			0	0	0		0	0																			
H28	0			0	0	0		0	44,462																			
H29	0			0	0	0		0	0																			
H30	0			0	0	0		0	0																			
H31	0			0	0	0		0	0																			
H32	0			0	0	0		0	0																			
304,250	都道府県交付分 計			228,187	0	183,725	44,462		183,725	0	44,462																	
市町村 都道府 県計	各年度 別合計			H23	0	0	0	0																				
				H24	168,750	0	103,770	64,980		37,915	0																	
				H25	52,500	0	47,163	5,337		113,019	0																	
		H26	6,937	0	32,792	▲25,855		32,791	0																			
		H27	0	0	0	0		0	0																			
		H28	0	0	0	0		0	44,462																			
		H29	0	0	0	0		0	0																			
		H30	0	0	0	0		0	0																			
		H31	0	0	0	0		0	0																			
		H32	0	0	0	0		0	0																			
		304,250	合計	228,187	0	183,725	44,462		183,725	0	44,462																	

(様式2D)

香取市 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	備考													
1	D	4	1	-	-	災害公営住宅整備事業	香取市 佐原地区	市	市	直接	完了	357,617	24	H23				0	24年8月:測量業務発注、24年10月:設計業務発注																	
														H24	338,430		79,014	259,416	24年11月:地質・土質調査業務発注、24年12月:用地契約	79,663																
														H25			233,901	▲ 233,901	25年6月:造成工事発注(26年3月完了)、 25年7月:構築工事発注(26年3月完了)	233,252																
														H26				0																		
														H27		▲ 23,826		▲ 23,826																		
														H28		▲ 1,688		▲ 1,688																		
														H29				0																		
														H30				0																		
														H31				0																		
														H32				0																		
														累計	338,430	▲ 25,514	312,915	1		312,915	0		1													
														2	D	4	1	-	1	地域交流拠点整備事業	香取市 佐原地区	市	市	直接	完了	47,393	24	H23				0	24年8月:測量業務発注			
																												H24	40,000		3,305	36,695	24年9月:実施設計業務発注	3,305		
H25			34,608	▲ 34,608	25年9月:整備工事(26年2月完了)	34,608																														
H26				0																																
H27				0																																
H28		▲ 2,085		▲ 2,085																																
H29				0																																
H30				0																																
H31				0																																
H32				0																																
累計	40,000	▲ 2,085	37,913	2		37,913	0		2																											
3	D	19	1	-	-	香取市市街地液状化対策事業	香取市 佐原、新 島、北佐 原、小見 川、山田 地区	市	市	直接	完了	4,951,561	24															H23				0	24年7月:計画検討業務発注			
																												H24	82,500		82,475	25	25年1月:地質調査業務発注			
														H25	75,000		74,476	524	25年10月:地質調査業務完了、26年3月:計画検討業務完了	156,951																
														H26	141,750		141,746	4	26年5月:合意形成業務発注(27年3月完了)、27年1月:詳細設計業務発注	8,246																
														H27	3,427,500	23,826	2,199,315	1,252,011	27年10月:液状化対策事業工事(側方流動対策)	1,157,670																
														H28			16,354	▲ 16,354	28年9月事後調査業務発注、28年11月算定業務発注	1,191,499																
														H29		▲ 13,271		▲ 13,271																		
														H30		▲ 11,861		▲ 11,861																		
														H31		▲ 11,771		▲ 11,771																		
														H32				0																		
														累計	3,726,750	▲ 13,077	2,514,366	1,199,307		2,514,366	0		5,527 1,193,780													
														4	D	19	1	-	1	地盤沈下に伴う雨水排水対策計画策定事業	香取市 佐原地区 北部第6 排水区	市	市	直接	完了	21,180	25	H23				0				
																												H24				0				
H25	17,120		16,944	176	25年12月:計画策定業務発注(27年3月完了)	16,944																														
H26				0																																
H27				0																																
H28		▲ 176		▲ 176																																
H29				0																																
H30				0																																
H31				0																																
H32				0																																
累計	17,120	▲ 176	16,944	0		16,944	0		0																											
5	D	5	1	-	-	災害公営住宅家賃低廉化事業	香取市 佐原地区	市	市	直接	継続	71,311	26															H23				0				
																												H24				0				
														H25				0																		
														H26	11,804		11,278	526																		
														H27	12,320		12,418	▲ 98																		
														H28	12,516	13,875	13,100	13,291																		
														H29		11,868	13,524	▲ 1,656																		
														H30		10	11,487	▲ 11,477																		
														H31				0																		
														H32				0																		
														累計	36,640	25,753	61,807	586		61,807	0		351 235 586													
														6	D	6	1	-	-	東日本大震災特別家賃低廉化事業	香取市 佐原地区	市	市	直接	継続	11,622	26	H23				0				
																												H24				0				
H25				0																																
H26	1,271		1,224	47																																
H27	1,278		1,325	▲ 47																																
H28	1,311	1,476	1,399	1,388																																
H29		1,403	1,456	▲ 53																																
H30		973	1,312	▲ 339																																
H31		1,001	972	29																																
H32			1,002	▲ 1,002																																
累計	3,860	4,853	8,690	23		8,690	0		23																											

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	備考				
7	D	-	21	-	1	-	地盤沈下に伴う雨水排水対策事業	香取市 佐原地区	市	市	直接	完了	728,256	26	~	28	H23				0	27年1月:測量業務・地質調査業務発注(27年3月完了)・実施 27年10月:ゲート付ポンプ場建設工事(28年9月完了)	8,250 233,842 274,023	0	30,077			
																	H24				0							
																	H25				0							
																	H26	20,250		20,250	0							
																	H27	537,344		495,865	41,479							
																	H28		▲ 11,402		▲ 11,402							
																	H29				0							
																	H30				0							
																	H31				0							
																	H32				0							
																	累計	557,594	▲ 11,402	516,115	30,077							
																	基金型取崩額				516,115							
																	単年度型支出額				0							
国庫返還額				30,077																								
8	D	-	5	-	2	-	災害公営住宅家賃低廉化事業(補助率変更分)	香取市 佐原地区	市	市	直接	継続	25,979	31	~	32	H23				0		0	0	0			
																	H24				0							
																	H25				0							
																	H26				0							
																	H27				0							
																	H28				0							
																	H29				0							
																	H30	10,878		10,878	0							
																	H31	10,770		11,280	▲ 510							
																	H32			10,368	▲ 10,368							
																	累計	0	21,648	21,648	0							
																	基金型取崩額				0							
																	単年度型支出額				0							
国庫返還額				0																								
	D	-		-		-																						
																								H23				0
																								H24				0
																								H25				0
																								H26				0
																								H27				0
																								H28				0
																								H29				0
																								H30				0
																								H31				0
																								H32				0
																								累計	0	0	0	0
																								基金型取崩額				0
単年度型支出額				0																								
国庫返還額				0																								
市町村 交付分																												
																								H23	0	0	0	0
																								H24	460,930	0	164,794	296,136
																								H25	92,120	0	359,929	▲ 267,809
																								H26	175,075	0	174,498	577
																								H27	3,978,442	0	2,708,923	1,269,519
																								H28	13,827	0	30,853	▲ 17,026
																								H29	0	0	14,980	▲ 14,980
																								H30	0	0	12,799	▲ 12,799
																								H31	0	0	12,252	▲ 12,252
																								H32	0	0	11,370	▲ 11,370
																								累計	6,214,919	0	3,490,398	1,229,996
																								基金型取崩額				3,490,398
単年度型支出額				0																								
国庫返還額				1,229,996																								
都道府県 交付分																												
																								H23	0	0	0	0
																								H24	0	0	0	0
																								H25	0	0	0	0
																								H26	0	0	0	0
																								H27	0	0	0	0
																								H28	0	0	0	0
																								H29	0	0	0	0
																								H30	0	0	0	0
																								H31	0	0	0	0
																								H32	0	0	0	0
																								累計	0	0	0	0
																								基金型取崩額				0
単年度型支出額				0																								
国庫返還額				0																								
市町村 都道府県 合計																												
																								H23	0	0	0	0
																								H24	460,930	0	164,794	296,136
																								H25	92,120	0	359,929	▲ 267,809
																								H26	175,075	0	174,498	577
																								H27	3,978,442	0	2,708,923	1,269,519
																								H28	13,827	0	30,853	▲ 17,026
																								H29	0	0	14,980	▲ 14,980
																								H30	0	0	12,799	▲ 12,799
																								H31	0	0	12,252	▲ 12,252
																								H32	0	0	11,370	▲ 11,370
																								累計	6,214,919	0	3,490,398	1,229,996
																								基金型取崩額				3,490,398
単年度型支出額				0																								
国庫返還額				1,229,996																								